

	Titel	Vorgabe Arbeit	Erwarteter Start	Erwartetes Ende	Vorgänger	Q1 03	Q2 / 2026			Q3 / 2026			Q4 / 2026			Q1 / 2027			Q2 / 2027			Q3 / 2027			Q4 / 2027			
							04	05	06	07	08	09	10	11	12	01	02	03	04	05	06	07	08	09	10	11	12	01
0	Lorenz 260730 Terminplan GESAMT		28.11.25	24.12.29																								
1	Meilensteine		19.11.27	24.12.29																								
8	Termine Bau-Vergabeausschuss		26.11.26	19.07.27																								
17	Genehmigungsläufe		28.11.25	02.10.26																								
22	Planungsterminplan		22.06.26	06.05.27																								
43	Vergabe (Veröffentlichung, Submission, Prüfung)		23.06.26	17.09.27																								
66	Baustelle		22.06.26	07.09.29																								
67	Betonsanierung		22.06.26	29.01.27																								
73	KKS		02.11.26	14.01.27																								
75	LV Baumeisterarbeiten Technikräume		27.11.26	20.09.27																								
76	Vorlauf Rohbau		27.11.26	13.01.27	9																							
80	Rohbauarbeiten allgemein		13.01.27	15.02.27																								
81	Estrich abbrehen Läden	3W	13.01.27	03.02.27	79																							
82	Schnittkante Boden Technikräume	1,5W	03.02.27	12.02.27	81																							
83	Bodenschutz entfernen	3T	20.01.27	25.01.27	81SS+1...																							
84	Bodenschutz auslegen	2W	25.01.27	08.02.27	83																							
85	Abbrucharbeiten Wände	1W	08.02.27	15.02.27	84																							
86	FM3 311c (Friseur)		15.02.27	23.02.27																								
87	Rohbau Wände	1W	15.02.27	22.02.27	85																							
88	Einbau Bautüre	1T	22.02.27	23.02.27	87																							
89	ZR 412 / TW / HZ 437 (Technikriegel)		22.02.27	07.05.27																								
90	Schutzmaßnahme Hausanschluss / Technische Anlagen	5T	22.02.27	01.03.27	87																							
91	Teilabbruch Türausschnitte + Wände	3T	01.03.27	04.03.27	90																							
92	Fundamente herstellen	2W	08.03.27	19.03.27	91																							
93	Betonieren Zwischendecke + Stütze	6W	22.03.27	30.04.27	92																							
94	Rohbau Wände	1W	03.05.27	07.05.27	93																							
95	Einbau Bautüren	1T	07.05.27	07.05.27	94EE																							
96	EV 404d (Wasserwand)		05.04.27	23.04.27	93SS+2...																							
97	Oberflächen herstellen	2T	05.04.27	06.04.27																								
98	Wasserbecken ausmauern	1W	07.04.27	13.04.27	97																							
99	Rohbau Wände / Schließen Türöffnungen	1,5W	14.04.27	23.04.27	98																							
100	Einbau Bautüren	1T	22.04.27	23.04.27	99EE																							
101	EV 404a/b (n.Aufzug)		20.05.27	08.06.27																								
102	Oberflächen herstellen	2T	20.05.27	24.05.27	93; 99																							
103	Riss verpressen	3T	24.05.27	27.05.27	102																							
104	Rohbau Wände	1,5W	27.05.27	07.06.27	103																							
105	Einbau Bautüren	1T	07.06.27	08.06.27	104																							
106	FM311 / USV 414 (Bahnsteig)		10.06.27	05.07.27																								
107	Schutzmaßnahmen Technikeinbauten	1T	10.06.27	11.06.27	104																							
108	Schadstoffsanierung Boden	2W	11.06.27	25.06.27	107																							
109	Abbruch Zwischenwand + Türe	3T	25.06.27	30.06.27	108																							
110	Oberflächen herstellen	2T	30.06.27	02.07.27	109																							
111	Einbau Bautüren	1T	02.07.27	05.07.27	110																							
112	EV 404c / FM2 311b (FVKR)		02.07.27	01.09.27	589																							
113	Rückbau Technische Anlagen	5T	02.07.27	09.07.27	110																							
114	Rückbau WC Sanitär	2T	09.07.27	13.07.27	113																							
115	Rückbau Fassade ehem FKVR	1W	02.07.27	09.07.27	113SS																							
116	Schadstoffsanierung	3W	09.07.27	30.07.27	115																							
117	Teilabbruch Wände	5T	30.07.27	20.08.27	116																							
118	Oberflächen herstellen	2T	20.08.27	24.08.27	117																							
119	Rohbau Wände	1W	24.08.27	31.08.27	118																							
120	Einbau Bautüren	1T	31.08.27	01.09.27	119																							
121	LD-MÜ 730 (Müllraum)		31.08.27	09.09.27																								
122	Oberflächen herstellen	2T	31.08.27	02.09.27	119																							
123	Rohbau Wände	1W	02.09.27	09.09.27	122																							
124	Laden 04b WC		09.09.27	20.09.27																								
125	Teilabbruch Wandanschlüsse	2T	09.09.27	13.09.27	123																							
126	Rohbau Wände	1W	13.09.27	20.09.27	125																							
127	LV Putz / Maler Technikräume		17.05.27	24.09.27																								